



April 25, 2023

Mr. Reice Haase
Deputy Executive Director
North Dakota Industrial Commission
State Capitol, 14th Floor
600 East Boulevard Avenue, Department 405
Bismarck, ND 58505-0840

Dear Mr. Haase:

Subject: Quarterly Project Status Report Entitled “Improving EOR Performance Through Data Analytics and Next-Generation Controllable Completions”; Agreement No. G-050-97 EERC Fund 23906

Attached is a copy of the subject project status report for the period of January 1 through March 31, 2023.

If you have any questions, please contact me by phone at (701) 777-5120 or by e-mail at nazzolina@undeerc.org.

Sincerely,

DocuSigned by:
Nicholas Azzolina

BD0E6230D802442...
Nicholas A. Azzolina
Assistant Director of Applied Data Analytics

NAA/rlo

Attachment

c/att: Brent Brannan, North Dakota Industrial Commission
Karen Tyler, North Dakota Industrial Commission



IMPROVING EOR PERFORMANCE THROUGH DATA ANALYTICS AND NEXT-GENERATION CONTROLLABLE COMPLETIONS

Quarterly Project Status Report

(for the period of January 1, 2023, through March 31, 2023)

Prepared for:

Reice Haase

North Dakota Industrial Commission
State Capitol, 14th Floor
600 East Boulevard Avenue, Department 405
Bismarck, ND 58505-0840

Agreement No. is G-050-97

Prepared by:

Nicholas A. Azzolina
Trevor L. Richards
Neil W. Dotzenrod
Lonny L. Jacobson
Beth A. Kurz
Charlotte D. Riter

Energy & Environmental Research Center
University of North Dakota
15 North 23rd Street, Stop 9018
Grand Forks, ND 58202-9018

April 2023

EERC DISCLAIMER

LEGAL NOTICE This research report was prepared by the Energy & Environmental Research Center (EERC) of the University of North Dakota as an account of work sponsored by the U.S. Department of Energy (DOE) National Energy Technology Laboratory and the North Dakota Industrial Commission (NDIC). (SPONSORS). Because of the research nature of the work performed, neither the EERC, nor any of its employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement or recommendation by the EERC. SPONSORS understand and accept that this research report and any associated deliverables are intended for a specific project. Any modifications of the report or of any associated deliverables or use or reuse other than for the intended project is at the sole risk of the SPONSORS and without liability or legal exposure to the EERC, or to its directors, officers, or employees.

DOE DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government, nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

NDIC DISCLAIMER

This report was prepared by the Energy & Environmental Research Center (EERC) pursuant to an agreement partially funded by the Industrial Commission of North Dakota, and neither the EERC nor any of its subcontractors nor the North Dakota Industrial Commission nor any person acting on behalf of either:

- (A) Makes any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or
- (B) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the North Dakota Industrial Commission. The views and opinions of authors expressed herein do not necessarily state or reflect those of the North Dakota Industrial Commission.

TABLE OF CONTENTS

LIST OF TABLES	i
EXECUTIVE SUMMARY	ii
INTRODUCTION	1
ACCOMPLISHMENTS	1
Task 1.0 – Project Management, Planning, and Reporting	1
Task 2.0 – ICV Pilot System Design.....	2
Subtask 2.1 – Screening and Selection of Test Pattern	2
Subtask 2.2 – Characterization	2
Subtask 2.3 – Baseline Modeling	2
Subtask 2.4 – Pilot Design.....	2
Task 3.0 – Operation and Monitoring.....	4
PRODUCTS.....	4
CHANGES/PROBLEMS	4
SPECIAL REPORTING REQUIREMENTS.....	4
PARTNERS AND FINANCIAL INFORMATION.....	4

LIST OF TABLES

1	Milestone Status Report	3
2	Project Deliverables	3
3	Project-to-Date Financial Report at March 31, 2023	4

IMPROVING EOR PERFORMANCE THROUGH DATA ANALYTICS AND NEXT-GENERATION CONTROLLABLE COMPLETIONS

Quarterly Progress Report January 1 – March 31, 2023

EXECUTIVE SUMMARY

The Energy & Environmental Research Center (EERC) and project partners are conducting a project to field-test an advanced machine learning approach integrating controllable completions (interval control valves [ICVs]) to enable active well control during carbon dioxide (CO₂) enhanced oil recovery (EOR). The CO₂ EOR pilot test will be conducted in Denbury Onshore, LLC's Cedar Hills South Unit Field, which is part of the Cedar Creek Anticline located in southwestern North Dakota. The project goals are to 1) implement controllable completions through a rigorously monitored field test in a reservoir that has undergone primary and secondary recovery but has yet to pursue tertiary recovery, 2) apply advanced data analytics and machine learning to evaluate the test performance and develop a semiautonomous active control system, and 3) assess various business case scenarios to accelerate the development and application of this system for commercial EOR.

The project is currently scheduled to be accomplished over three budget periods (BPs). The project is organized into five tasks: Task 1: Project Management, Planning, and Reporting; Task 2: ICV Pilot Systems Design; Task 3: Operation and Monitoring; Task 4: Active Control System Development; and Task 5: Business Case Development. Task 4 and 5 activities do not start until BP2; therefore, this quarterly summary describes accomplishments achieved within Tasks 1, 2, and 3 over the preceding calendar quarter and reports the status of project milestones or deliverables in accordance with the project management plan (PMP).

Over the reporting period, the EERC worked with Denbury to i) revise the field schedule; ii) budget and plan a sidetrack for the candidate injector well; and iii) engage PetroQuip, Entech, and Head Energy to discuss the design, fabrication, and installation of a mechanical ICV system in the candidate injection well: CHSU-43-18NH-15 (API 3301101001).

IMPROVING EOR PERFORMANCE THROUGH DATA ANALYTICS AND NEXT-GENERATION CONTROLLABLE COMPLETIONS

Quarterly Progress Report January 1 – March 31, 2023

INTRODUCTION

The Energy & Environmental Research Center (EERC) and project partners are conducting a project to field-test an advanced machine learning approach integrating controllable completions (interval control valves [ICVs]) to enable active well control during carbon dioxide (CO₂) enhanced oil recovery (EOR). The CO₂ EOR pilot test will be conducted in Denbury Onshore, LLC's (Denbury's) Cedar Hills South Unit Field (CHSU), which is part of the Cedar Creek Anticline located in southwestern North Dakota. The project goals are to 1) implement controllable completions through a rigorously monitored field test in a reservoir that has undergone primary and secondary recovery but has yet to pursue tertiary recovery, 2) apply advanced data analytics and machine learning to evaluate the test performance and develop a semiautonomous active control system, and 3) assess various business case scenarios to accelerate the development and application of this system for commercial EOR.

The project goals are currently scheduled to be accomplished over three budget periods (BPs). The project is organized into five tasks:

- Task 1 – Project Management, Planning, and Reporting
- Task 2 – ICV Pilot System Design
- Task 3 – Operation and Monitoring
- Task 4 – Active Control System Development
- Task 5 – Business Case Development

Task 4 and 5 activities do not start until BP2; therefore, this quarterly summary describes accomplishments achieved within Tasks 1, 2, and 3 over the preceding calendar quarter and reports the status of project milestones or deliverables in accordance with the project management plan (PMP).

ACCOMPLISHMENTS

Task 1.0 – Project Management, Planning, and Reporting

The objectives of Task 1.0 are for the EERC to manage and direct the project in accordance with the PMP to meet all technical, schedule, and budget objectives and requirements. Significant accomplishments for Task 1.0 during the reporting period include the following:

- EERC submitted a no-cost time extension (NCTE) request to the U.S. Department of Energy (DOE) on November 17, 2022. The NCTE requested to i) move the end of BP1 to September 30, 2024; ii) move the start and end dates for BP2 to October 1, 2024 –

September 30, 2026; and iii) move the start and end dates for BP3 to October 1, 2026 – September 30, 2027.

- A revised statement of project objectives (SOPO) and PMP were included with the NCTE. DOE requested edits to the revised SOPO, and the EERC submitted an updated SOPO on December 30, 2022.
- DOE approved the NCTE, SOPO, and PMP on February 7, 2023, and Modification-008 was finalized on February 27, 2023 (the effective date was February 1, 2023).

Next steps to accomplish the goals under Task 1.0 include the following:

- Progress on project milestones and deliverables will continue to be tracked (see Tables 1 and 2).

Task 2.0 – ICV Pilot System Design

Task 2.0 includes four subtasks: 1) screening and selection of a test pattern, 2) field and laboratory characterization of the test pattern, 3) baseline modeling and simulation to support the preliminary pilot design, and 4) pilot design. The four subtasks within Task 2.0 will result in a final pilot design that will be implemented in Task 3.0.

Subtask 2.1 – Screening and Selection of Test Pattern

Subtask 2.1 is complete, and the candidate injection well is CHSU-43-18NH-15 (API 3301101001).

Subtask 2.2 – Characterization

The EERC worked with Denbury to revise the field schedule for the abandonment of the candidate injection well CHSU 4318NH 15 lateral and for preparations for the sidetrack, which will be conducted under AFE CW2326788CAP. Denbury has planned for a sidetrack of the candidate injection well (CHSU 43-18NH 15 ST) to provide a clean lateral for logging and ICV system installation, which will be conducted under AFE AN38407. Denbury continues to finalize its drilling rig schedule for the Cedar Creek Anticline and is coordinating the abandonment of the candidate injection well CHSU 4318NH 15 lateral and sidetrack of the candidate injection well (CHSU 43-18NH 15 ST) with broader field activities.

Subtask 2.3 – Baseline Modeling

Subtask 2.3 is complete.

Subtask 2.4 – Pilot Design

The EERC worked with Denbury to engage PetroQuip, Entech, and Head Energy to discuss the design, fabrication, and installation of a mechanical ICV system. The ICV system design will be conducted under AFE AN3840.

Table 1. Milestone Status Report

Milestone (M) Number	Milestone Description	Planned Completion Date	Actual Completion Date	Verification Method	Comments
M1	Screening and Selection of Pilot Test Pattern Complete	01/31/20	11/30/19	Reported in subsequent quarterly report	Completed
M2	Field Characterization Activities Complete	06/30/23		Email verification to DOE PM*	Revised date based on NCTE
M3	Laboratory Characterization Activities Complete	10/31/20	10/20/20	Reported in subsequent quarterly report	Revised date based on NCTE
M4	ICV Installation and Initial Testing Complete	06/30/24		Reported in subsequent interim report	Revised date based on NCTE
M5	Tracer Study Initiated	07/31/25		Email verification to DOE PM	Revised date based on NCTE
M6	Initial Active Control System Design Complete	10/01/25		Reported in subsequent quarterly report	Revised date based on NCTE
M7	Active Control System Design Complete	09/30/26		Reported in subsequent interim report	Revised date based on NCTE
M8	Geologic Model Complete	09/30/26		Reported in subsequent quarterly report	Revised date per NCTE
M9	Transfer of Operational Ownership of ICV Pilot to Field Operator Initiated	06/30/27		Email verification to DOE PM	Revised date based on NCTE
M10	Numerical Simulation Complete	06/30/27		Reported in subsequent quarterly report	Revised date based on NCTE

* Project manager.

Table 2. Project Deliverables

Deliverable (D) Number	Deliverable Description	Planned Completion Date	Actual Completion Date	Verification Method	Comments
D1	Updated PMP	02/26/20	02/25/20	PMP file submitted	Completed
D2	Workforce Readiness Plan	11/01/20	09/28/20	Plan submitted	Completed
D3	Data Management Plan	01/27/20	12/18/19	Plan submitted	Completed
D4	Interim Field Performance Summary Report	04/30/26		Summary report submitted	Revised date based on NCTE
D5	Business Cases for Commercial Deployment of ICV Systems for Managing EOR Performance	05/01/27		Final technical report submitted	Revised date based on NCTE
D6	Development Strategy Plan	07/31/27		Plan submitted	Revised date based on NCTE
D7	Data Submitted to NETL* EDX**	09/30/27		Data uploaded to EDX	Revised date based on NCTE

* National Energy Technology Laboratory.

** Energy Data eXchange.

Task 3.0 – Operation and Monitoring

Task 3.0 entails installation and testing of the pilot design and the operation and monitoring of the ICV system. The objectives of Task 3.0 are to 1) install a set of up to ten ICVs into the CO₂ injection well; 2) execute a tracer study using ICV interval-specific tracers to quantify connectivity within the reservoir and inform the subsequent operational designs; and 3) operate the ICVs and quantitatively show that the deployment of the ICVs can reduce premature breakthrough of injected fluids, increase CO₂ sweep efficiency, and improve incremental production.

No work was conducted under Task 3.0 during the performance period.

PRODUCTS

Nothing to report.

CHANGES/PROBLEMS

Nothing to report.

SPECIAL REPORTING REQUIREMENTS

Nothing to report.

PARTNERS AND FINANCIAL INFORMATION

This project is sponsored by the North Dakota Industrial Commission (NDIC), DOE, Computer Modelling Group (CMG), and Schlumberger. Table 3 shows the total budget of \$9,997,024 for this project and expenses through March 31, 2023.

Table 3. Project-to-Date Financial Report as of March 31, 2023

Funding Source	Cash	In-Kind	Project Total	Expenses to Date
NDIC	\$500,000	\$0	\$500,000	\$94,930
DOE	\$7,997,077	\$0	\$7,997,077	\$1,868,647
CMG	\$0	\$733,304	\$733,304	\$733,304
Schlumberger	\$0	\$766,643	\$766,643	\$508,350
Total	\$8,497,077	\$1,499,947	\$9,997,024	\$3,205,231